

RFI #1

- 1) There are no electrical drawings for the HVAC system/Boiler/pumps etc. please provide. I assume it is by the electrical contractor?
The HVAC contractor is to include electrical work in the price bid for the HVAC work per the RFP on the Village website, **all necessary equipment and work are to be included** in the bid.
- 2) Please provide specifications on the (2) New AHU's in Truck Bay.
The requirements for the New AHU's can be found on sheet M-103 in the notes section
- 3) There are existing hydronic wall mounted convectors, are they to remain or be replaced? If so, please provide specifications.
The existing wall mounted convectors are to remain, however, they are to be serviced, the shut off valves operated, replace the valves if necessary (some have not been operated since original installation) The only unit heaters to be replaced are shown in the plans.
- 4) Are bid bonds required?
Yes, a 5% bid bond is required, the RFP documents on the Villages website.
- 5) Are Prevailing wages required?
Yes this is a prevailing wage job.